



SureFire Start-Up & Check-Out Service Form

Door Type Dishmachines: 18-5, 18-5C, 18-5H, 18-5HC, CA-3, DA-3

1. Verify plumbing connection:

Incoming water temperatures? _____

Incoming water pipe size? _____

Water psi? _____

Drain connection into open drain? YES NO

Splash out? YES NO

Drain in pipe? Size _____

2. Steam tank heat and booster:

Pipe size to tank heater _____ To booster _____

Steam psi to tank heater _____ To booster _____

Condensate return pipe size tank heater _____ Booster _____

3. Electric tank heat and booster:

Breaker sizes

Voltage tank heat _____ Booster _____

Name plate voltage tank heat _____ Booster _____

Amp draw tank heat _____ Booster _____

4. Is unit level? YES NO

Tables angled into unit? YES NO

Verify racks slide from table into machine and back out.

5. Vent installed: Box _____ Stack _____

6. Record temperatures: Wash _____ Final Rinse _____

7. Run 4 cycles and record temperatures: Wash _____ Final Rinse _____

8. On 18-5 check door or button start switch.

9. On all units check wash manual switch.

10. Verify soap connection is made to proper spot.

11. Verify final rinse psi is at 20 flowing.

12. Check for leaks.

13. Check and see if drain is opening and closing properly.

14. Demonstrate unit.

15. Water hardness test.

16. Verify rotator.

Date of Start-Up: _____ Service Tech: _____

Service Company: _____

Facility: _____

Contact: _____ Phone #: _____

Model: _____ S/N: _____ RGA#: _____

Please return this form to Insinger immediately: Technical Services Department
Insinger Machine Company
6245 State Road
Philadelphia, PA 19135
800-344-4802
215-624-6966 fax
insingermachine.com