



# SureFire Start-Up & Check-Out Service Form

Rackless Conveyor Dishmachines: Master, Clipper, Century, Defender

**1. Verify plumbing connection:**

Incoming water temperatures? \_\_\_\_\_

Incoming water pipe size? \_\_\_\_\_

Water psi? \_\_\_\_\_

Drain connection into open drain?  YES  NO      Splash out?  YES  NO

Drain in pipe? Size \_\_\_\_\_

**2. Steam tank heat and booster:**

Pipe size to tank heater \_\_\_\_\_ To booster \_\_\_\_\_

Steam psi to tank heater \_\_\_\_\_ To booster \_\_\_\_\_

Condensate return pipe size tank heater \_\_\_\_\_ Booster \_\_\_\_\_

**3. Electric tank heat and booster:**

Breaker size \_\_\_\_\_

Voltage tank heat \_\_\_\_\_ Booster \_\_\_\_\_

Name plate voltage tank heat \_\_\_\_\_ Booster \_\_\_\_\_

Amp draw tank heat \_\_\_\_\_ Booster \_\_\_\_\_

**4. Is unit level?**  YES  NO

**5. Vents installed:**  YES  NO

**6. Record temperatures:** PW \_\_\_\_\_ W \_\_\_\_\_ K \_\_\_\_\_ FR \_\_\_\_\_

**7. Run 5 minutes and record temperatures:** PW \_\_\_\_\_ W \_\_\_\_\_ K \_\_\_\_\_ FR \_\_\_\_\_  
W \_\_\_\_\_ R \_\_\_\_\_

**8. Verify final rinse psi is at 20 flowing.**

**9. Verify soap connection is made to proper spot.**

**10. Check and see if drain is opening and closing properly.**

**11. ES shut down unit after 5 minutes.**

**12. Check stop/starts on load and unload end.**

**13. Check rotate of pumps and belt.**

**14. Load conveyor with dishes. Verify conveyor adjustment.**

Verify stop bar is working.  YES  NO

**13. Verify electric eye is working.**

**14. Verify interior lights connect to separate 120V.**

**15. Water hardness test.**

Date of Start-Up: \_\_\_\_\_ Service Tech: \_\_\_\_\_

Service Company: \_\_\_\_\_

Facility: \_\_\_\_\_

Contact: \_\_\_\_\_ Phone #: \_\_\_\_\_

Model: \_\_\_\_\_ S/N: \_\_\_\_\_ RGA#: \_\_\_\_\_

Comments: \_\_\_\_\_

**Please return this form to Insinger immediately:** Technical Services Department  
Insinger Machine Company  
6245 State Road  
Philadelphia, PA 19135  
800-344-4802  
215-624-6966 fax  
insingermachine.com